Name of Work: BBMP Area Fencing of Vacant BBMP Land (including Parks Play Grounds and Gardens) ward no. ?

Provision of ...

Detailed Measurements

Sl No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing chain link fencing 10mm size of 8 gauge properly stretched between existing rectangular poles and fixed with suitable hooks & nuts, the free ends shall be twisted to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge complete work including two coats of approved quality paint over one coat of shop paint.								
	Park 1								
	Northern Side								
	From BBMP Office								
	Ch 0.00m to 1.50m	1	1.50		3.00	4.50			
	Ch 1.50m to 5.00m Gate	1	3.50		3.00	10.50			
	Ch 5.00m to 9.50m	1	4.50		3.00	13.50			
	Ch 9.50m to 21.50m	1	12.00		3.00	36.00			
	Ch 21.50m to 30.50m	1	9.00		3.00	27.00			
	Gap								
	Ch 30.50m to 43.50m	1	13.00		3.00	39.00			
	Ch 43.50m to 49.50m	1	6.00		3.00	18.00			
	Ch 49.50m to 57.50m	1	8.00		3.00	24.00			
	Ch 57.50m to 70.50m	1	13.00		3.00	39.00			
	Ch 70.50m to 120.50m	1	50.00		3.00	150.00			
	Ch 120.50m to 130.50m	1	10.00		3.00	30.00			
	Ch 130.50m to 137.50m	1	7.00		3.00	21.00			
	Kho-Kho Ball Ground Edge								
	Ch 137.50m to 147.50m	1	10.00		3.00	30.00			
	Ch 147.50m to 157.50m	1	10.00		3.00	30.00			
	Ch 157.50m to 165.50m	1	8.00		3.00	24.00			
	Ch 165.50m to 175.50m Gate	1	10.00		3.00	30.00			
	Ch 175.50m to 187.50m	1	12.00		3.00	36.00			
	Ch 187.50m to 197.50m	1	10.00		3.00	30.00			
	Ch 197.50m to 211.50m	1	14.00		3.00	42.00			
	Eastern Side								
	Ch 211.50m to 221.50m	1	10.00		3.00	30.00			
	Ch 221.50m to 231.50m	1	10.00		3.00	30.00			
	Southern Side								
	Ch 231.50m to 241.50m	1	10.00		3.00	30.00			
	Ch 241.50m to 251.50m	1	10.00		3.00	30.00			
	Ch 251.50m to 261.50m	1	10.00		3.00	30.00			
	Kho-Kho Ball Ground								
	Ch 261.50m to 271.50m	1	10.00		3.00	30.00			
	Ch 271.50m to 281.50m	1	10.00		3.00	30.00			
	Ch 281.50m to 291.50m	1	10.00		3.00	30.00			
	Volley Ball Ground								
	Continue After Tennis Court								
	Ch 15.50m to 15.70m	1	50.00		3.00	150.00			
	Ch 15.70m to 205.70m	1	190.00		3.00	570.00			
	Ch 205.70m to 209.90m	1	4.20		3.00	12.60			

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	209.90m to 221.90m	1	12.00		2.00	24.00			
	Ch:221.90m to 223.80m **Gate**	1	1.90		2.00	3.80			
	Ch:223.80m to 235.80m	1	12.00		2.00	24.00			
	Tennis Court								
	Northern Side								
	Ch:0.00m to 30.00m	1	30.00		1.90	57.00			
	Ch:30.00m to 52.10m	1	22.10		1.90	41.99			
	Southern Side								
	Ch:0.00m to 29.70m	1	29.70		2.00	59.40			
	Ch:29.70m to 35.60m	1	5.90		2.20	12.98			
	Ch:35.60m to 56.50m	1	20.90		2.40	50.16			
	Western Side								
	Ch:0.00m to 30.00m	1	30.00		2.00	60.00			
	Ch:30.00m to 40.90m	1	10.90		2.00	21.80			
	Basket Ball Court								
	Eastern Side								
	From Northern Side								
	Ch:0.00m to 9.30m	1	9.30		1.90	17.67			
	Ch:9.30m to 39.30m	1	30.00		1.90	57.00			
	Ch:39.30m to 40.40m	1	1.10		1.90	2.09			
	Ch:40.40m to 52.20m	1	11.80		2.80	33.04			
	Only Fencing	1	16.00		1.10	17.60			
	Southern Side								
	Ch:0.00m to 23.80m	1	23.80		4.00	95.20			
	Ch:23.80m to 25.80m **Gate**	1	2.00		4.00	8.00			
	Ch:25.80m to 27.30m	1	1.50		4.00	6.00			
	Western Side								
	Ch:0.00m to 30.00m	1	30.00		2.80	84.00			
	Ch:30.00m to 36.70m	1	6.70		2.80	18.76			
	Continue								
	Ch:36.70m to 48.70m	1	12.00		1.80	21.60			
	Play ground Fencing repair								
	Northern Side								
	Ch:0.00m to 30.00m	1	30.00		2.70	81.00			
	Ch:30.00m to 60.00m	1	30.00		2.70	81.00			
	Ch:60.00m to 90.00m	1	30.00		2.70	81.00			
	Ch:90.00m to 120.00m	1	30.00		2.70	81.00			
	Ch:120.00m to 148.00m	1	28.00		2.70	75.60			
	Southern Side								
	Ch:0.00m to 30.00m	1	30.00		2.10	63.00			
	Ch:30.00m to 60.00m	1	30.00		2.10	63.00			
	Ch:60.00m to 90.00m	1	30.00		2.10	63.00			
	Ch:90.00m to 120.00m	1	30.00		2.10	63.00			
	Ch:120.00m to 148.00m	1	29.10		2.10	61.11			
	Park-2								
	Northern Side								
	Ch:0.00m to 27.30m	1	27.30		2.00	54.60			
	Eastern Side(From Northern Side)								

Scanned by TapScanner

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
0.00m to 30.00m	1	30.00		2.00	60.00			
Ch:30.00m to 32.50m	1	2.50		2.00	5.00			
Gate Gap								
Ch:32.50m to 56.70m	1	24.20		2.00	48.40			
Southern Side								
Ch:0.00m to 26.80m	1	26.80		2.00	53.60			
Western Side								
Ch:0.00m to 30.00m	1	30.00		2.00	60.00			
Ch:30.00m to 57.00m	1	27.00		2.00	54.00			
Park-3								
Northern Side								
Ch:0.00m to 30.00m	1	30.00		2.00	60.00			
Ch:30.00m to 60.00m	1	30.00		2.00	60.00			
Ch:60.00m to 90.00m	1	30.00		2.00	60.00			
Ch:90.00m to 120.00m	1	30.00		2.00	60.00			
Ch:120.00m to 135.50m	1	15.50		2.00	31.00			
Eastern Side(From South Side)								
Ch:0.00m to 30.00m	1	30.00		2.00	60.00			
Ch:30.00m to 32.00m	1	2.00		2.00	4.00			
Continue								
Ch:32.00m to 44.00m	1	12.00		2.00	24.00			
Southern Side								
Ch:0.00m to 30.00m	1	30.00		2.00	60.00			
Ch:30.00m to 60.00m	1	30.00		2.00	60.00			
Ch:60.00m to 90.00m	1	30.00		2.00	60.00			
Ch:90.00m to 120.00m	1	30.00		2.00	60.00			
Ch:120.00m to 121.00m	1	1.00		2.00	2.00			
Ch:120.00m to 125.40m	1	4.40		2.00	8.80			
Western Side								
Ch:0.00m to 18.00m	1	18.00		2.00	36.00			
Gate Gap								
Ch:18.00m to 44.80m	1	26.80		2.00	53.60			
				Present Qty	**3536.22**	**Sqm**	**742.90**	**2627054.12**

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner